



## New Terminal B and Roadway Construction Project on Schedule

Terminal B structural concrete has been placed and the steel framing completed. Exterior roof and walls are nearly complete on the Terminal B gate concourse and glass is being installed in the frames. Installation of the exterior roof and wall sheathing is in process at back-side of Terminal B's ticketing lobby/baggage claim areas. Metal stud walls are being installed in the concourse for the build-out of concessions. Installation of the mechanical, electrical and plumbing continues in all parts of the building. The apron paving around Terminal B is nearing completion. Terminal B passed the 50% completion milestone and continues to be on schedule for the planned November 2010 opening.



The two-tier roadway structure is complete. Metal and concrete railing, light poles, under-bridge lighting, and electrical service tie in is progressing. A portion of the upper and lower levels will be opened to vehicle traffic in November 2009. The two-tier roadway will be completed and fully opened in April 2010.



*View of former Terminal 1 bag make-up structure demolition site.*



*View of metal stud walls in gate concourse*

Demolition of the former baggage make-up structure behind Terminal 1 (will be renamed Terminal A) has been completed and site preparation for the new Consolidated Baggage Handling System (BHS) structure is underway. Completion of the baggage screening structure and installation of the Consolidated BHS is projected for November 2010. When completed, both Terminal A and Terminal B passengers will be able to utilize the airport's first ever fully-automated, behind-the-scenes TSA bag-screening process.

The Central Utility Plan (CUP), which will provide conditioned air to both Terminals A and B, is nearly completed. The exterior roof and walls have been installed and are complete. Major piping is in place including the cooling towers. The electrical duct bank is nearing completion, as are all of the site utilities. All equipment has been installed. Masonry work is underway.