



SAN ANTONIO INTERNATIONAL AIRPORT CONSTRUCTION UPDATE

1st Qtr 10

Airport's New Two-Tiered Roadway Now Fully Opened

On March 26, 2010, San Antonio International Airport (SAT) announced the substantial completion of its new two-tiered roadway system – just in time for the Women's Final Four arriving in April. On this date, the outer lanes of the lower level were opened. These lanes are designated for shuttle buses, and allow patrons the ability to quickly exit the airport with-

out entering the very active passenger loading and unloading inner lanes closest to the terminals. The new roadway system will increase vehicle capacity in and around the terminals, as well as relieve congestion from the terminal upper-level departure lanes and the lower-level arrival/baggage claim areas.



Airport Expansion Project Milestones Achieved Through March 31, 2010

- > Terminal B is 72.6% completed and on time for opening in November 2010.
 - Electrical for lighting and power is on-going in the baggage claim lobby, along with installation of ceramic wall tile and exterior granite wall tile at street curbside areas.
 - Mechanical duct work and lighting installations in ticketing lobby continue.
 - Installation of terrazzo floors are completed in the gate concourse area and continue in other terminal areas.



- > The Central Utility Plant is 97.6% completed.
 - Cut-over of service is scheduled for mid April.
- > The Consolidated Baggage Handling System Facility is 65.7% completed.
 - Five L3 6600 in-line screening machines have been delivered and placed in position, allowing for installation of conveyors in the screening matrix to continue.

