

2006 - 2007 COSA MICROSURFACE CONTRACT

ID	Task Name	CD	Scheduled Start	Scheduled Finish	Actual Start	Actual Finish	% Complete
1	2006 - 2007 SMP Schedule	0	Mon 4/10/06	Mon 7/31/06	Mon 4/10/06	NA	92%
2	2006 - 2007 Micro Surface - Contract	0	Mon 4/10/06	Mon 7/31/06	Mon 4/10/06	NA	92%
19	War Dance from Deer Skin to Cul-De-Sac	6	Mon 4/10/06	Tue 4/25/06	Mon 4/10/06	Tue 4/25/06	100%
26	Spearhead from Thunder to Sun Dance	7	Mon 4/10/06	Tue 4/25/06	Mon 4/10/06	Tue 4/25/06	100%
27	Thunder from Loop 410 Access to Callaghan	7	Mon 4/10/06	Tue 4/25/06	Mon 4/10/06	Tue 4/25/06	100%
28	Travois from Tom Tom to Deer Horn	7	Mon 4/10/06	Tue 4/25/06	Mon 4/10/06	Tue 4/25/06	100%
29	Wigwam from Loop 410 Access to Quiver	7	Mon 4/10/06	Tue 4/25/06	Mon 4/10/06	Tue 4/25/06	100%
30	Ashyia from Merriford to Broadway	9	Mon 4/10/06	Mon 4/10/06	NA	NA	0%
34	Everest from Sunset to Lorenz	9	Mon 4/10/06	Mon 4/10/06	NA	NA	0%
37	Merriford from Everest to Ashyia	9	Mon 4/10/06	Mon 4/10/06	NA	NA	0%
15	Deer Skin from Painted Sky to Oakhill	6	Tue 4/11/06	Tue 4/25/06	Tue 4/11/06	Tue 4/25/06	100%
16	Little Fawn from War Dabce to Cul-De-Sac	6	Tue 4/11/06	Tue 4/25/06	Tue 4/11/06	Tue 4/25/06	100%
17	Painted Sky from Farragut to Cul-De-Sac	6	Tue 4/11/06	Tue 4/25/06	Tue 4/11/06	Tue 4/25/06	100%
25	Lightning from Deer Horn to Cul-De-Sac	7	Wed 4/12/06	Tue 4/25/06	Wed 4/12/06	Tue 4/25/06	100%
5	Hobble from Harness to Wrangler	4	Thu 4/13/06	Thu 4/27/06	Thu 4/13/06	Thu 4/27/06	100%
6	Latigo from Harness to Wrangler	4	Thu 4/13/06	Thu 4/27/06	Thu 4/13/06	Thu 4/27/06	100%
8	Quirt from Harness to Wrangler	4	Thu 4/13/06	Thu 4/27/06	Thu 4/13/06	Thu 4/27/06	100%
9	Remuda from Wrangler to Harness	4	Thu 4/13/06	Thu 4/27/06	Thu 4/13/06	Thu 4/27/06	100%
10	Riata from Harness to Wrangler	4	Thu 4/13/06	Thu 4/27/06	Thu 4/13/06	Thu 4/27/06	100%
11	Rimfire from Harness to Roan	4	Thu 4/13/06	Thu 4/27/06	Thu 4/13/06	Thu 4/27/06	100%
12	Roan from Westshire to Cul-De-Sac	4	Thu 4/13/06	Thu 4/27/06	Thu 4/13/06	Thu 4/27/06	100%
13	Wrangler from Marbach to Rimfire	4	Thu 4/13/06	Thu 4/27/06	Thu 4/13/06	Thu 4/27/06	100%
20	Wiseman from Loop 1604 to Westover Hills	6	Mon 4/17/06	Fri 5/5/06	Mon 4/17/06	Fri 5/5/06	100%
14	Cliff Path from Cliff Way to Timberpath	6	Thu 4/20/06	Fri 5/5/06	Thu 4/20/06	Fri 5/5/06	100%
18	Ridge Arbor from Cul-De-Sac to Cul-De-Sac	6	Thu 4/20/06	Fri 5/5/06	Thu 4/20/06	Fri 5/5/06	100%
21	Bresnahan from Hetherington to John Barrett	7	Fri 4/21/06	Wed 5/10/06	Fri 4/21/06	Wed 5/10/06	100%
22	Bresnahan from Bandera to Hetherington	7	Fri 4/21/06	Wed 5/10/06	Fri 4/21/06	Wed 5/10/06	100%
23	Bristlecone from Bandera to Thatch	7	Fri 4/21/06	Wed 5/10/06	Fri 4/21/06	Wed 5/10/06	100%
42	Jones Maltsberger from Redland to Bulverde	10	Sat 4/22/06	Mon 7/31/06	Sat 4/22/06	NA	50%
24	County Dawn from Dead End to Prue Rd	7	Thu 5/4/06	Wed 5/10/06	Thu 5/4/06	Wed 5/10/06	100%
31	Blyford from Everest to Glacier	9	Fri 5/5/06	Mon 5/15/06	Fri 5/5/06	Mon 5/15/06	100%
32	Corita from Everest to Ashyia	9	Fri 5/5/06	Mon 5/15/06	Fri 5/5/06	Mon 5/15/06	100%
33	Dijon from Lorenz to Dead End	9	Fri 5/5/06	Mon 5/15/06	Fri 5/5/06	Mon 5/15/06	100%
35	Glacier from Blyford to Corita	9	Fri 5/5/06	Mon 5/15/06	Fri 5/5/06	Mon 5/15/06	100%
36	Huntleigh from Lorenz to Dead End	9	Fri 5/5/06	Mon 5/15/06	Fri 5/5/06	Mon 5/15/06	100%
38	Shady Lane from Terra Alta to Nacogdoches	9	Fri 5/5/06	Mon 5/15/06	Fri 5/5/06	Mon 5/15/06	100%
39	Terra Alta from Everest to New Braunfels	9	Fri 5/5/06	Mon 5/15/06	Fri 5/5/06	Mon 5/15/06	100%
40	Tonde from Lorenz to Dead End	9	Fri 5/5/06	Mon 5/15/06	Fri 5/5/06	Mon 5/15/06	100%
41	Wood Haven from Terra Alta to Forrest Glen	9	Fri 5/5/06	Mon 5/15/06	Fri 5/5/06	Mon 5/15/06	100%

2006 - 2007 COSA MICROSURFACE CONTRACT

ID	Task Name	CD	Scheduled Start	Scheduled Finish	Actual Start	Actual Finish	% Complete
7	Price from Kelsey to Somerset	4	Thu 5/11/06	Wed 5/17/06	Thu 5/11/06	Wed 5/17/06	100%
3	Constance from Guenther to Crofton	1	Fri 5/12/06	Tue 5/16/06	Fri 5/12/06	Tue 5/16/06	100%
4	Crofton from Constance to Guenther	1	Fri 5/12/06	Tue 5/16/06	Fri 5/12/06	Tue 5/16/06	100%