

**Near Northwest Community Plan Public Improvement Projects**

	Agency/ Department	Location	Project	Status/Estim. Date of Completion	Estimated Cost	Contact
1	Public Works	Woodlawn Lake Neighborhood	Reconstruct Waverly from Zarzamora to Glenmore with curbs, sidewalks, driveway approaches and necessary drainage.	Completed 11/98	\$552,397	Pat Mota (207-8144)
2	SAISD	Nelson E.S.	Wing addition and P.E. facility	Award phase	\$6,186,000	Kamal ElHabr (271-3322)
3	Parks and Recreation	Woodlawn Lake	Rehabilitation of recreation facilities, parking	2003	\$40,000	John McDonald (207-2886)
4	Parks and Recreation	Woodlawn Lake	Lots, site work, landscape, and irrigation	2004	\$460,000	John McDonald (207-2886)
5	Parks and Recreation	Woodlawn Lake Improvements	Walkways, site and security lighting, multi-use court, jogging track, picnic facilities, casting pond, parking lot, landscape and irrigation improvements, and utility construction	Under construction; substantial completion 8/18/00	\$2,100,000	John McDonald (207-2886)
6	Public Works	Craig, French, Ashby, Martinez Creek	Drainage	Master planned project-not currently funded	\$266,000	David Beales (207-8084)
7	CPS	W. French from Zarzamora to Navidad	Electrical improvements	Not available	Not available	Roland Hinojosa (353-2747)
8	SAISD	Woodlawn E.S.	Renovation and P.E. facility	Design phase	\$2,412,951	Kamal ElHabr (271-3322)
9	Public Works	Woodlawn Lake Neighborhood	Reconstruct W. Craig from Elmendorf to Josephine Tobin to a 30' width to include art enhanced parkway improvements such as new curbs, sidewalks, and driveway approaches, as well as necessary drainage and utility improvements.	Under design	\$631,279	Larry Davis (207-7516)
10	CPS	W. Craig from Elmendorf to Josephine Tobin	Electrical improvements	Not available	Not available	Roland Hinojosa (353-2747)
11	Public Works	Woodlawn Lake Neighborhood	Reconstruct Woodlawn from San Antonio to Lake to a 36' width. Project will include bicycle lanes and enhanced parkway improvements, such as new curbs, sidewalks and driveway approaches. Necessary utility improvements will be provided.	Under design	\$514,244	Larry Davis (207-7516)
12	CPS	Woodlawn from San Antonio to Lake and W. Craig (Overhead/Underground Conversion)	Electrical improvements	Not available	Not available	Roland Hinojosa (353-2747)
13	CPS	Inspiration Hills ( <i>not on the map</i> )	Electrical improvements (rehab.)	Not available	Not available	Roland Hinojosa (353-2747)
14	Public Works	Woodlawn Lake Neighborhood	Reconstruct with curbs, sidewalks, driveway approaches and necessary drainage Lake Blvd. from Woodlawn to Donaldson and Woodlawn Ave. from St. Cloud to past Lake Blvd. Base failure and overlay on Josephine Tobin Dr. Reconstruct Woodlawn to 36' two lanes with a turn lane and or stripe for a bike lane.	Completed 12/00	\$2,185,379	Larry Davis (207-7516)
15	SAISD	Mann M.S.	Wing addition and renovation	Not known	\$4,746,436	Kamal ElHabr (271-3322)
16	SAISD	Fenwick E.S.	Renovation and P.E. facility	Completion phase	\$1,614,504	Kamal ElHabr (271-3322)
17	CPS	Wilson from Woodlawn to Waverly	Electrical improvements	Not available	Not available	Roland Hinojosa (353-2747)
18	Public Works	Woodlawn Lake Neighborhood	Reconstruct Rollins from Leo to Bandera and Waverly from Bandera to Glenmore to a 30' width. Reconstruct concrete open drainage in easement which connects Texas and Waverly streets. Project will include parkway improvements such as new curbs, sidewalks, and driveway approaches. Necessary storm sewer and utility improvements will be provided.	5/01 (advertise date)	\$1,446,208	Larry Davis (207-7516)
19	Public Works	Culebra Rd.-Goodrich to Hamilton	Drainage	Master planned project-not currently funded	\$450,000	David Beales (207-8084)
20	Public Works	Woodlawn Lake Neighborhood	Reconstruct with curbs, sidewalks, driveway approaches and necessary drainage: Emory St. from Kentucky to Waverly and Kentucky St. from Emory to Wilson.	Completed 9/1/99	\$294,434	Larry Davis (207-7516)
21	Public Works	Wilson - south of Woodlawn	Drainage	Master planned project-not currently funded	\$2,000,000	David Beales (207-8084)
22	Public Works	A&B Channel Restoration	Drainage	Master planned project-not currently funded	\$1,000,000	David Beales (207-8084)
23	Public Works	Waverly area	Drainage	Master planned project-not currently funded	\$2,500,000	David Beales (207-8084)
24	SAISD	Madison E.S.	Wing addition and P.E. facility	Complete	\$4,456,805	Kamal ElHabr (271-3322)
25	Public Works	St. Cloud	Drainage	Master planned project-not currently funded	\$354,000	David Beales (207-8084)
26	Public Works	Placid Dr. drainage	Drainage	Master planned project-not currently funded	\$1,216,000	David Beales (207-8084)
27	TxDOT	Evers to Bandera to Culebra to IH-10	Preparing to acquire additional right-of-way to widen route to include a total of six lanes of traffic and one continuous turn lane.	Not currently funded	Not available	Clay Smith (615-5920)
28	Public Works	Ligustrum	Drainage	Master planned project-not currently funded	\$408,000	David Beales (207-8084)
29	City Arborist	St. Cloud	Tree planting at 10 bus stops along both sides of St. Cloud from Bandera to Babcock.	Completed 12/6/00	Not available	Debbie Reid (207-8053)
30	SAISD	Longfellow M.S.	Wing addition and renovation	Construction in progress	\$5,799,981	Kamal ElHabr (271-3322)

	Agency/ Department	Location	Project	Status/Estim. Date of Completion	Estimated Cost	Contact
31	Public Works	Sunshine Neighborhood Drainage Improvements	Drainage system improvements on Sunshine near Zachry (cost includes some improvements outside of planning area).	Completed 1/1/00	\$1,232,809	Larry Davis (207-7516)
32	Parks and Recreation	Lee's Creek Park	Landscape, irrigation, fencing, and trail	2003	\$50,000	John McDonald (207-2886)
33	CPS	Spur 421 (Culebra and Bandera Rds.) a. IH-10 to Cincinnati, b. Cincinnati to Quill, c. Quill to Evers	Electrical improvements	Not available	Not available	Roland Hinojosa (353-2747)
34	Public Works	Trailwood, Hollyridge, Colebrook	Drainage	Master planned project-not currently funded	\$1,700,552	David Beales (207-8084)
35	CPS	Loop 410 from Callaghan to Fredericksburg	Electrical improvements	Not available	Not available	Roland Hinojosa (353-2747)
36	SAISD	Baskin E.S.	Wing addition and P.E. facility	Completion phase	\$4,506,400	Kamal ElHabr (271-3322)
37	Public Works	Overbrook - Sunshine Dr. to Balcones	Drainage	Master planned project-not currently funded	\$8,910,000	David Beales (207-8084)
38	SAISD	Maverick E.S.	New school and P.E. facility	Construction in progress	\$6,587,986	Kamal ElHabr (271-3322)
39	Public Works	De Chantle area	Drainage	Master planned project-not currently funded	\$1,800,000	David Beales (207-8084)
40	Metropolitan Health District	WIC Clinic (3600 Fredericksburg Rd.)	5,000 square feet expansion	Completed	Not available	Frank Blalock (207-8731)
41	SAISD	Whittier M.S.	Wing addition and renovation	Design phase	\$3,315,947	Kamal ElHabr (271-3322)
42	SAISD	Franklin E.S.	New school and P.E. facility	Preliminary Construction phase	\$7,732,663	Kamal ElHabr (271-3322)
43	NAD (Neighborhood Action Dept.)	Deco District	Neighborhood Commercial Revitalization (NCR) district	3rd of 3 years	\$1,700,000	Noel Suniga (732-2238)
44	NAD (Neighborhood Action Dept.)	Travis Building	Redevelopment of the city-owned Travis Building (1800 - 1814 Fredericksburg Road) and pedestrian improvements	Complete construction in 2003	\$1,400,000	Kimberly Coleman (207-3943)
45	Parks and Recreation	Monticello Park/Jefferson Pocket Parks Improvements	Landscape and irrigation improvements and monument restoration at Monticello Park; pocket park at North and Vollum; pocket park at Woodlawn and Josephine Tobin and along Lake Street from Donaldson to Woodlawn.	Construction documents phase	\$110,000	John McDonald (207-2886)
46	SAISD	Jefferson H.S.	Renovation and fine arts bldg.	On hold	\$6,890,765	Kamal ElHabr (271-3322)
47	NAD (Neighborhood Action Dept.)	Jefferson	Neighborhood Sweep	1/24/1999		Raquel Favela (207-7881)
48	NAD (Neighborhood Action Dept.)	Woodlawn Lake	Neighborhood Sweep	7/8/2000		Raquel Favela (207-7881)
49	NAD (Neighborhood Action Dept.)	Donaldson Terrace	Neighborhood Sweep	3/13/1999		Raquel Favela (207-7881)
50	Community Initiatives (DCI)	Jefferson/Woodlawn area (not on map)	A family strengthening initiative	5/1/2001	\$35,000	Monica Cruz (732-2940)
51	Housing & CD	Culebra 58F Phase I	Public Works Street and Drainage (CDBG funded)		\$491,558	

**Total** **\$88,098,298**